

Our Reference: 2124107 EC:SR
Your Reference:
Contact Name: Eloise Chaplain

Julie Paton
Director Restart PMO
L27, 201 Kent Street
Sydney NSW 2000

By email: julie.paton@infrastructure.nsw.gov.au

Wednesday, 20 December 2023

Re: Restart NSW Fund: RNSW1939 – Narrabri West Precinct Freight Activation Project

Dear Julie,

I refer to your letter dated 6 December 2023 concerning the termination of the RNSW1939 Project by Infrastructure NSW. A summary of Project status and total expenditure as at 19 December 2023 is provided in the table below.

Description	Expenditure (Ex GST)
Section 1 – Reconstruct the railway level crossing at Old Turrawan Rd	\$384,308.94
<ul style="list-style-type: none">Draft tender documentation completed awaiting approval from UGL Regional Linx and Transport for NSW.It is acknowledged that no further works is to be undertaken.Stakeholders including Transport for NSW and UGL Regional Linx have been notified that this component of work will no longer be proceeding.	
Section 2 – Relocate the intersection of Old Turrawan Rd and Kamilaroi Hwy	\$127,439.29
<ul style="list-style-type: none">Detailed design completed and approved by Transport for NSW.As previously advised, this component of work was to be withdrawn.	
Section 3 – Amended Narrabri West Public School Parking Area	\$3,884.68
<ul style="list-style-type: none">Sealing works completed.Council has opted not to complete the line marking work.As a result, no further work is to be undertaken.	
Section 4 – Sections of Fraser St and Avon St to be regraded and sealed.	\$0.00
<ul style="list-style-type: none">It is confirmed that this work was completed with alternate Council funds as reported in the monthly reports and no funding from the RNSW1939 Fund was used for this work.	




Narrabri Shire Council
46 - 48 Maitland Street
PO Box 261, Narrabri NSW 2390


P. (02) 6799 6866
F. (02) 6799 6888


E. council@narrabri.nsw.gov.au
www.narrabri.nsw.gov.au

Section 5 – Avon St to intersect with Old Turrawan Rd	\$84,096.88
<ul style="list-style-type: none"> • Detailed Design and draft tender documentation completed. • It is acknowledged that no further works is to be undertaken. 	
Road Signage Changes	\$0.00
<ul style="list-style-type: none"> • Road signage changes are linked to the Section 1, 2 and 5 works as indicated in the monthly reports. As no construction has commenced on the Section 1, 2 and 5 works, no road signage changes were implemented. 	
Total Expenditure	\$599,729.79

The consultants engaged by Council to assist with the delivery of the have been notified and it is noted that there will be some additional minor Project costs for December 2023 and January 2024.

Council will endeavour to complete the finalisation process via the RNSW Portal by 31 January 2024.

Should you require any further information or clarification, please do not hesitate in contacting the undersigned on 02 6799 6866 or email council@narrabri.nsw.gov.au.

Yours faithfully,



Rob Williams
General Manager